



1 st & Final Bill		Original/Duplicate/Triplicate CONTRACT CERTIFICATE (For Other Works)	
No.	Division: Electrical (DASARAHALLY)	Sub-Division:	
Bill Received No.	Dated	Cash Book Voucher No.	Dated
Scheduled Docket Name of Work (as per sanctioned estimate)	Providing street lights and fittings in Bagulagunte in ward no 14.		
Contractor and Full Address: M/s Chethan Electricals.	Dated: 23.07.2018		
Work Order No.: EE(Elec)/Das/WO/000016/2018-19	Job No.: 014-18-000230		
Reference to Agreement no: 10/2018-19 Date 23.07.2018	Certified that the measurements were taken by me on 31.07.2018 and recorded of pages 1 and 2 and that the work is satisfactorily executed.		
CHETHAN ELECTRICALS Contractor Certified that the measurements were taken by me on 31/07/18 and recorded of pages 1 and 2 and that the work is satisfactorily executed. Site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in the connection with item for finished work have been agreed upon. And normal agreement signed and executed by the contractor is recorded in the office. ASST. SUB-DIVISION ENGINEER (Ele) Bruhat Bangalore Mahanagar Palike Dasarahalli Zone, Bangalore			
II Memorandum of Payment		ASST. SUB-DIVISION ENGINEER (Ele) Bruhat Bangalore Mahanagar Palike Dasarahalli Zone, Bangalore	
Total value of work done or supplies as per account within		B.V. Amt 1336963 =	
Deduct amount to be held in reserve being percent Rs.		J.T. 21. 26340 =	
Balance		Loc 14. 13370 =	
Deduct payment:		S.B. 01. 1337 =	
Amount of previous payment as in the Office Cash Book Voucher		T.D. 41447 =	
No. Dated S.D. No.		Net 1295516 =	
Amount adjusted towards cash advance recovery of			
Payments cost store or other material supplied.			
Now made recovery amount creditable to this/ other work			
Amount paid on this bill cheque/cash			
Balance being unpaid value of work done held in reserve			
6) Deduct cash advance made on the Office Cash Book Voucher			
No. dated less adjustments			
7) Net amount due to or from contractor			
Unadjusted items			
8) Advance to contractor for materials brought to site (as detailed) within			
Value of Government materials supplied			
Contractors Signature			
Received Rs. (in words)		Proprietor	
by cash and adjustment of payment as per memorandum.		Audited and admitted for Rs. 1336963	
Witnesses:		Passed by Cheque for Rs. 1295516	
1.		T. 23.07.18	
2.		S. 23.07.18	
Dated.		by adjustment Rs. 41447	
Paid by me by cheque No.		Executive Engineer (Ele)	
Cash Rs.		B.B.M.P. Dasarahalli Division	
Initials of Officer making payment			

Sl. No.	Description of item Name of Work : Providing street lights and fittings in Bagalagunte in ward no 14.	
1	LED Street light Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED source manufacture. Suitable for B1/B2 Roads as per IS 1944 Part I & Part II. LED Streetlight 65watts	each
2	Supplying and Fixing of mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 watts fluorescent tube street light fitting of all capacities to GI or CI or rail or RCC pole / wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires Using 32mm dia G.I. pipe.	each
3	Wiring for lighting/power circuit using one of PVC insulated 1100v grade multistrand Aluminium Unsheathed wire single core/multi core cable in open or concealed system of Wiring. A) 4 Sqmm.	each
4	Supplying of 1.1KV grade Aerial Bunched Cable Stranded & Compacted Aluminum Phase Conductor, and Stranded Messenger Conductor with all aluminum Alloy, Phase Conductor is insulated with XLPE Compound, insulated Messenger with specified IS-14255:1995 & confirming to GTP of GROUP-A. 2 X 25 + 1 X 25 SQ.MM	per mtrs
5	Stringing of 1.1kv LT Aerial Bunched Cable, BESCOM SR	per mtrs
6	Supply and Installation / Fixing / Provision of Pole box with HRC Fuse / MCB provision and suitable connector / terminal for 3 Ph / 1 Ph connections with Loop-In & Loop-Out terminals for 10 Sqmm / 25 Sqmm 3.5 C Al/Ar / Cu/Ar Cable and branch out 2.5 Sqmm 2 core Al/Cu PVC Insulated cable, enclosed in a Thermoplastic, Polystyrene enclosure, which should be shock proof, safe, IP65 (Weather Proof), rust proof, dust proof, water proof having Internally Embedded Gasket with provision for cable entry through IP65 Thermoplastic, polyamide glands and/or grommets 200mmx200mmx98mm	Nos
7	Supplying and fixing Moulded Case Circuit Breaker (MCCB) over the existing wood/panel board using necessary screws, bolts/nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Icu = Ics) THREE POLE 100Amps 25kA.	Nos
8	Open Conduit System: Supplying heavy gauge PVC conduit pipe, ... dia confirming to IS 2509 with suitable size bends, junction boxes, adhesive paste etc., and fixing using inverted wood plugs in case of RCC ceiling and RCC wall stone structure or plug in case of brick walls and cement plastering damaged portion using heavy gauge saddles at an interval of 700mm using NF screws. c) 32mm dia 2.5mm thick	Mtrs
9	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron. And M.S. flat... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. A) 40x40x6mm.	Mtrs
10	Supplying and stringing of ACSR Conductor (6/2.59mm Al + 1/2.59mm Steel).	Mtrs
11	Supplying and Fixing including all Hardware's etc. complete as per the standard technical specification of BESCOM. A) 1.1 KV Pin Insulator	Nos
12	No. 8 Strain Insulator	Nos
13	Supply and fixing of cross arm including all Hardware's complete as per the standard technical specification of BESCOM. 2 Pin 45x45x5mm -510mm	Nos
14	Fixing halogen/metal halide / SVL / IL / LED floodlight fitting over existing pole / wall ceiling including clamps, bolts, nuts and wiring using suitable capacity wires	Nos
Total Rs		

Certificate

Certify That the above Work Has been Carried out Satisfactorily.


JUNIOR ENGINEER (Ele)
 Bruhath Bangalore Mahanagara Palike
 Dasarahalli Zone, Bangalore


ASST. EXECUTIVE ENGINEER (Ele)
 Bruhath Bangalore Mahanagara Palike
 Dasarahalli Zone, Bangalore

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
		93	13250	1232250.00	93	1232250.00	
		70	250	17500.00	70	17500.00	
		295	5	1475.00	295	1475.00	
		90	90	8100.00	90	8100.00	
		90	6	540.00	90	540.00	
		20	1000	20000.00	20	20000.00	
		20	1500	30000.00	20	30000.00	
		60	34	2040.00	60	2040.00	
		5	150	750.00	5	750.00	
		991	15	14865.00	991	14865.00	
		30	20	600.00	30	600.00	
		47	9	423.00	47	423.00	
		30	150	4500.00	30	4500.00	
		49	80	3920.00	49	3920.00	
0	0			1336963.00		1336963.00	